



Amherst Island Wind Project

ID	Task Name	% Complete	Duration	Start	Finish	Predecessors	2018											
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	Construction	0%	273 days	Fri 9/1/17	Tue 9/18/18		[Summary bar from Aug to Sep]											
2	EPC Construction Works	0%	317 days	Fri 9/1/17	Tue 9/18/18		[Summary bar from Aug to Sep]											
3	Civil Works	0%	317 days	Fri 9/1/17	Tue 9/18/18		[Summary bar from Aug to Sep]											
4	Mobilize to Island Site	0%	11 days	Fri 9/1/17	Thu 9/14/17		[Green bar from Fri 9/1/17 to Thu 9/14/17]											
5	Public Road Upgrades	0%	200 days	Fri 9/1/17	Tue 9/18/18		[Summary bar from Aug to Sep]											
6	2nd Conc. Rd - (Stella 40' Rd to S31 Access)	0%	3 days	Fri 9/1/17	Tue 9/5/17	4SS	[Green bar from Fri 9/1/17 to Tue 9/5/17]											
7	2nd Conc. Rd - (S31/Dump Rd to S22 Access)	0%	3 days	Wed 9/6/17	Fri 9/8/17	6	[Green bar from Wed 9/6/17 to Fri 9/8/17]											
8	2nd Conc. Rd - (S22 Access to S04 Access)	0%	2 days	Sat 9/9/17	Mon 9/11/17	7	[Green bar from Sat 9/9/17 to Mon 9/11/17]											
9	2nd Conc. Rd - (S04 Access to S01/S29 Access)	0%	3 days	Tue 9/12/17	Thu 9/14/17	8	[Green bar from Tue 9/12/17 to Thu 9/14/17]											
10	Stella 40' RD - (2nd Conc. To 3rd Conc.)	0%	2 days	Fri 9/15/17	Sat 9/16/17	9	[Green bar from Fri 9/15/17 to Sat 9/16/17]											
11	Stella 40' RD - (3rd Conc. To S37 Access)	0%	2 days	Mon 9/18/17	Tue 9/19/17	10	[Green bar from Mon 9/18/17 to Tue 9/19/17]											
12	Stella 40' RD - (3rd Conc. To S37 Access)	0%	2 days	Wed 9/20/17	Thu 9/21/17	11	[Green bar from Wed 9/20/17 to Thu 9/21/17]											
13	Construction - Dump Road (Tower S31 Access)	0%	5 days	Fri 9/22/17	Wed 9/27/17	12	[Green bar from Fri 9/22/17 to Wed 9/27/17]											
14	South Shore Rd. - (S02 Access to Lower 40' Rd)	0%	20 days	Thu 9/28/17	Sat 10/21/17	13	[Green bar from Thu 9/28/17 to Sat 10/21/17]											
15	Lower 40' Rd.	0%	4 days	Mon 10/23/17	Thu 10/26/17	14	[Green bar from Mon 10/23/17 to Thu 10/26/17]											
16	Front Rd - (Marshal 40' Rd to Lower 40')	0%	10 days	Fri 10/27/17	Tue 11/7/17	15	[Green bar from Fri 10/27/17 to Tue 11/7/17]											
17	3rd Concession Rd	0%	15 days	Wed 11/8/17	Fri 11/24/17	16	[Green bar from Wed 11/8/17 to Fri 11/24/17]											
18	Post Construction Road Remediation - Sitewide	0%	13 days	Tue 9/4/18	Tue 9/18/18	17	[Red bar from Tue 9/4/18 to Tue 9/18/18]											
19	Access Road Construction	0%	91 days	Fri 9/1/17	Mon 12/18/17		[Summary bar from Aug to Dec]											
41	Island Transmission Lines	0%	80 days	Sat 10/7/17	Fri 1/12/18		[Summary bar from Oct to Jan]											
42	Transmission Line Installation	0%	70 days	Sat 10/7/17	Sat 12/30/17	4SS+30 day	[Green bar from Sat 10/7/17 to Sat 12/30/17]											
43	Transmission Line Testing and Commissioning	0%	10 days	Tue 1/2/18	Fri 1/12/18	42	[Green bar from Tue 1/2/18 to Fri 1/12/18]											
44	Collector System	0%	133 days	Fri 9/1/17	Thu 2/8/18		[Summary bar from Aug to Feb]											
45	Collector Circuit 1 - Trenching/Installation/Testing	0%	112 days	Fri 9/1/17	Mon 1/15/18		[Summary bar from Aug to Jan]											
46	Substation(SS) Access Rd - (SS Access to 2nd Conc. Rd)	0%	11 days	Fri 9/1/17	Thu 9/14/17	4SS	[Green bar from Fri 9/1/17 to Thu 9/14/17]											
47	2nd Conc. Rd - (Substation Access to S31 Access)	0%	8 days	Fri 9/15/17	Sat 9/23/17	46	[Green bar from Fri 9/15/17 to Sat 9/23/17]											
48	S31 Access Rd - (2nd Conc. Rd to S31)	0%	5 days	Mon 9/25/17	Fri 9/29/17	47	[Green bar from Mon 9/25/17 to Fri 9/29/17]											
49	2nd Conc. Rd - (S31 Access to S22 Access)	0%	4 days	Sat 9/30/17	Wed 10/4/17	48	[Green bar from Sat 9/30/17 to Wed 10/4/17]											
50	S22 Access Rd - (2nd Conc. Rd to S22)	0%	4 days	Thu 10/5/17	Tue 10/10/17	49	[Green bar from Thu 10/5/17 to Tue 10/10/17]											

Project: Amherst Island Wind Project - Summary Scedule

Task Summary Critical
 Milestone Project Summary Progress

Amherst Island Wind Project

ID	Task Name	% Complete	Duration	Start	Finish	Predecessors	2018															
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
51	2nd Conc. Rd - (S22 Access to S04 Access)	0%	4 days	Wed 10/11/17	Sat 10/14/17	50			■													
52	S04 Access Rd - (2nd Conc. Rd to S04)	0%	4 days	Mon 10/16/17	Thu 10/19/17	51			■													
53	2nd Conc. Rd - (S04 Access to S01/S29 Access)	0%	5 days	Fri 10/20/17	Wed 10/25/17	52			■													
54	S01/S29 Access Rd - (2nd Conc. Rd to S01/S29)	0%	4 days	Thu 10/26/17	Mon 10/30/17	53			■													
55	2nd Conc. Rd - (S31 Access to S34 Access)	0%	1 day	Tue 10/31/17	Tue 10/31/17	54																
56	S16 Access Rd - (2nd Conc. Rd to S16)	0%	16 days	Wed 11/1/17	Sat 11/18/17	55			■	■	■											
57	S16 Access Rd - (S16 to S11)	0%	9 days	Mon 11/20/17	Wed 11/29/17	56				■												
58	Test Collector Circuit #1	0%	3 days	Fri 1/12/18	Mon 1/15/18	57															■	
59	Collector Circuit 2 - Trenching/Installation/Testing	0%	55 days	Thu 11/30/17	Mon 2/5/18																	
60	Stella 40 Ft - (2nd Conc. Rd to S37 Access)	0%	12 days	Thu 11/30/17	Wed 12/13/17	57					■	■										
61	S37 Access Rd - (Stella 40 Ft to S347/S27/S02 to South Shore Rd)	0%	5 days	Thu 12/14/17	Tue 12/19/17	60						■										
62	South Shore Rd - (S02 Access to S07 Access)	0%	4 days	Wed 12/20/17	Sat 12/23/17	61							■									
63	S07 Access Rd - (South Shore Road to S07)	0%	6 days	Wed 12/27/17	Wed 1/3/18	62							■									
64	South Shore Rd - (S07 Access to S30 Access)	0%	4 days	Thu 1/4/18	Mon 1/8/18	63								■								
65	S30 Access Rd - (South Shore Rd to S30)	0%	5 days	Tue 1/9/18	Sat 1/13/18	64									■							
66	S30 Access Rd - (S30 to Front Rd)	0%	2 days	Mon 1/15/18	Tue 1/16/18	65																
67	Front Rd - (S30 Access Road to S33 Access)	0%	10 days	Wed 1/17/18	Sat 1/27/18	66										■	■					
68	S33 Access Rd - (Front Rd to S18/S33/S12)	0%	4 days	Mon 1/29/18	Thu 2/1/18	67															■	
69	Test Collector Circuit #2	0%	3 days	Fri 2/2/18	Mon 2/5/18	58,68															■	
70	Collector Circuit 3 - Trenching/Installation/Testing	0%	10 days	Mon 1/29/18	Thu 2/8/18																	
71	S36 Access Rd -(Stella 40 Ft to S36)	0%	5 days	Mon 1/29/18	Fri 2/2/18	67															■	
72	Test Collector Circuit #3	0%	3 days	Tue 2/6/18	Thu 2/8/18	69,71															■	

Project: Amherst Island Wind Project - Summary Scedule

Task Summary Critical
 Milestone Project Summary Progress