

Amherst Island Wind Project



Schedule is subject to revision as project progresses

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter		
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Mobilization	198 days	Mon 1/16/17	Tue 10/17/17																								
3	Construction	402 days	Tue 3/7/17	Tue 9/18/18																								
4	Early Works	30 days	Tue 3/7/17	Mon 4/17/17																								
12	Mainland Scope - 115kV Invista Switching station	147 days	Fri 5/5/17	Fri 11/24/17																								
20	Mainland Transmission Line	80 days	Wed 7/19/17	Mon 11/6/17																								
27	Aggregate Supply	56 days	Fri 9/8/17	Thu 11/23/17																								
35	Public Road Restoration	274 days	Fri 9/1/17	Tue 9/18/18																								
47	Access Roads	77 days	Mon 9/4/17	Mon 12/18/17																								
55	Turbine Foundations	86 days	Thu 9/28/17	Wed 1/24/18																								
75	Turbine Delivery and Erection	66 days	Thu 11/30/17	Thu 3/1/18																								
92	Island Transmission Line	71 days	Sat 10/7/17	Fri 1/12/18																								
100	Submarine Cable Installation	18 days	Tue 9/19/17	Wed 10/11/17																								
107	34.5kV-115kV Island Substation	132 days	Mon 9/18/17	Mon 3/19/18																								
115	Met Tower Installation	26 days	Mon 10/23/17	Mon 11/27/17																								
119	Collection System - Trenching/Boring for U/G	116 days	Fri 9/1/17	Thu 2/8/18																								
156	Operations and Maintenance Building	83 days	Fri 11/24/17	Tue 3/20/18																								
162	Civil Reclamation	249 days	Mon 12/4/17	Thu 11/15/18																								
168	Siemens Commissioning	32 days	Thu 3/1/18	Fri 4/13/18																								
172	Scada Commissioning	10 days	Tue 4/17/18	Mon 4/30/18																								
176	Demobilization	11 days	Thu 11/1/18	Thu 11/15/18																								