

Road Allowance Proximity Property Legal Surveying - Tracking Table

Publication Date:

Section	Based on MP Target Schedule - June 9th	Start Date	Original Target	New Target	Actual MP Submission	OPS Plan Schedule 21 LT OLS Review (10 Business Days)	Actual LT OLS Response Date	PHCL Related Construction Start Date
4	South Shore Road - 3 specific areas	9-Jun-17	9-Jun-17	9-Jun-17	9-Jun-17	21-Jul-17	21-Jul-17	27-Oct-17
1	Concession 2 Road: 23 days	20-Jun-17	13-Jul-17	7-Jul-17	7-Jul-17	21-Aug-17	21-Aug-17	20-Sep-17
2	Concession 3 Road: (S03 / S11 area only) 26 days	22-Jun-17	18-Jul-17	29-Aug-17		14-Sep-17		23-Nov-17
3	South Shore Road - remaining sections - 31 days	24-Jun-17	25-Jul-17	20-Sep-17		5-Oct-17		27-Oct-17
5	Stella 40' Road: 33 days	24-Jun-17	27-Jul-17	23-Aug-17		8-Sep-17		12-Oct-17
6	Lower 40' Road: 35 days	26-Jun-17	31-Jul-17	21-Aug-17	21-Aug-17	11-Sep-17		8-Nov-17
7	Front Road : 37 days	26-Jun-17	2-Aug-17	7-Sep-17		14-Sep-17		9-Nov-17
8	Concession 3 Road remainder: 40 days	29-Jun-17	8-Aug-17	29-Aug-17		14-Sep-17		23-Nov-17
9	Dump Road: 42 days	29-Jun-17	10-Aug-17	12-Sep-17		27-Sep-17		23-Sep-17
10	Additional - Road Allowance between N/S Concession			26-Sep-17		12-Oct-17		14-Oct-17

**NOTES**

- 1 Above dates are subject to revised prioritization methods (decreasing order of survey completion by proximity to boundary) - begun 2017/08/23.